

# GC0100-102 Connection Code Implementation modifications (Mod 1-3)



Chrissie Brown  
15 November 2017

## GC0100-102 Update

---

- GC0100-101 – Last meeting held on 5 October 2017
- GC0102 – Workgroup Consultation closed with 14 responses. Meeting held yesterday to discuss them
  - LMS discussions
- GC0102 Legal text sessions to be held on 16 and 17 November
- GC100-102 Mapping sessions and potential alternative on stringency to be voted on to be held on 20 and 21 November
- 8 working days for Proposer to finalise solution following discussions held
- Workgroup Vote to be held on Workgroup day – 6 December 2017

## GC010-102 Timeline implications

---

- Everything outlined on previous slide impacts the timetable for modifications
- GC0100-101 Workgroup Reports were due back to this Panel meeting
- GC0102 scheduled for December Panel meeting
- It is proposed that all three Workgroup Reports will be complete by 19 December 2017
- Typically five working days to review information for Panel members
  - CA suggests that this may not be sufficient for Panel members to agree that the Terms of Reference have been met and agree for the modification to be issued to Code Administrator Consultation

## GC010-102 CA Suggested approach

---

- When mapping and solution finalised by Proposer of modifications (expected 1 December 2017) draft Paperwork could be issued to the Panel to begin to review to allow maximum time
- Separate meeting or longer Panel meeting to be held to ensure all Panel members are comfortable with the mapping and work that has been completed within the Workgroup (as carried out for modifications CMP264/65)

## GC010-102 Timeline request – approval required

---

- GC0100 and GC0101 requesting to report back to January 2018 meeting (2 months later than scheduled and planned in May of this year)
- GC0102 requesting to also report back to the January 2018 meeting (1 month later than scheduled in June of this year)
- CA to speak to Authority around timing of the submission of the Workgroup Reports (do they want to be involved in Panel session outlined previously) and to they require the FMRs earlier than end Feb 2018 and fed back to the Panel
- If as outlined above the CA Consultation would be issued following the Grid Code Panel meeting in January 2018 followed by the Panel Recommendation Vote being held at the February 2018 meeting ahead of the submission of the Reports to the Authority at the end of Feb 2018 (outlined on next slide)

# GC0100-102 Timeline for approval/discussion and follow up with Authority

Workgroup Report to Grid Code Review Panel (papers day)/Panel meeting	19 December 2017 to be discussed 17 Jan 2018
Publish Code Admin Consultation	18 January 2018
Code Admin Consultation closing date	8 February 2018
Draft Modification Report to Grid Code Review /DFMR to Industry	13 February 2018
Grid Code Review Panel Recommendation Vote	21 February 2018
Publish/Submit Final Modification Report	28 February 2018
Decision	6 April 2018
Date of Implementation	Ahead of 17 May 2018