Dumfries and Galloway - Regional Development Plan Milestones
29/03/2019
Version: 001

Activity Type	Activity		Apr-2019					May-2019				Jun-2019				Jul-2019					Aug-2019				Sep-2019					Oct-2019				Nov-2019				Dec-2019					Jan-2020				Feb-2020				Mar-2020					Apr-2020			
			01-Apr-19	08-Apr-19	15-Apr-19	22-Apr-19	29-Apr-19	06-May-19	13-May-19	20-May-19	27-May-19	03-Jun-19	10-Jun-19	17-Jun-19	24-Jun-19	01-Jul-19	08-Jul-19	15-Jul-19	22-Jul-19	29-Jul-19	05-Aug-19	12-Aug-19	19-Aug-19	26-Aug-19	02-Sep-19	09-Sep-19	16-Sep-19	23-Sep-19	30-Sep-19	07-Oct-19	14-Oct-19	21-Oct-19	28-Oct-19	04-Nov-19	11-Nov-19	18-Nov-19	25-Nov-19	02-Dec-19	09-Dec-19	16-Dec-19	23-Dec-19	30-Dec-19	06-Jan-20	13-Jan-20	20-Jan-20	27-Jan-20	03-Feb-20	10-Feb-20	17-Feb-20	24-Feb-20	02-Mar-20	09-Mar-20	16-Mar-20	23-Mar-20	30-Mar-20	06-Apr-20	13-Apr-20	20-Apr-20	27-Apr-20
	Phase 1 - Systems Development	1																																																									
Task	Enusre alignment of NGESO and SPEN Project Programmes	1.11																																																									
Task	Develop interfacing requirements between NGESO and SPEN systems	1.12																																																									
Task	Design and compare Generation Export Management Scheme (GEMS) architecture options	1.13																																																									
Milestone	Agree NGESO/SPEN architecture	1.14																																																									
Milestone	Secure SPEN/NGESO business approval	1.15																																																									
Task	Production of System Construction Authorisation Document	1.16																																																									
	Phase 2 - Procurement and Detailed Design	2																																																									
Task	Design NGESO and SPEN Functional Specification	2.11																																																									
Task	Produce Pre-qualitifcation questionnaire for GEMS suppliers	2.12																																																									
Task	Begin production of testing strategy (Factory Acceptance, offline modelling and Real Time Dispatch Simulation)	2.13																																																									

Drop Down Options

Meeting
Task
External
Milestone